Manitoba

Innovation, Energy and Mines
Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 **F** 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/12 – September 10/12)

DRILLING ACTIVITY	To Sept. 10/12	To Sept. 12/11	2011 Total
Drilling Licences Issued	474	407	672
Licences Cancelled	25	25	55
Vertical Wells Drilled	29	15	42
Horizontal Wells Drilled	396	277	536
Stratigraphic Test Holes Drilled	1	0	0
Wells Drilled - Total	426	292	578
No. of Metres Drilled	794 405	544 212	1 068 753
Wells Re-entered	0	3	7
Wells Being Drilled	6	14	0
No. of Active Rigs	13	18	0
Wells Licenced but Not Spudded	191	222	144
Wells Completed as Potential Oil Wells	407	283	559
Wells Abandoned Dry	10	4	14
Wells Drilled but Not Completed	4	1	0
Other Completions	4	4	7
New Wells on Production	175	146	507

GEOPHYSICAL ACTIVITY		
Geophysical Programs Licenced	15	15	19
Licences Cancelled	1	0	0
Kilometers Licenced	3 759	2 443	4 815
Kilometers Run	1 058	841	1 422

OIL PRICES (Average)	2012 $/m3 ($/bbl)	2011 $/m3 ($/bbl)
Month of July	481.95 (76.59)	579.55 (92.10)
Month of Aug	525.32 (83.48)	530.14 (84.24)

OIL PRODUCTION (M3)	2011	2010
Month of October	208 104.3	171 360.2
Cumulative Thru October 31	1 917 504.0	1 502 852.3

Manitoba
spirited energy

WEEKLY WELL ACTIVITY REPORT

10 September 2012

Lic. No.: 3433

Penn West Waskada COM 7-35-1-26 (WPM)
UWI: 100.07-35-001-26W1.02

Status: Abandoned Producer (ABD P)
Abandoned Producer: 05-Sep-2012

Lic. No.: 7992

Penn West Waskada A15-33-1-25 (WPM)
UWI: 102.15-33-001-25W1.00

Status: Abandoned Dry (ABD D)
Abandoned Dry: 05-Sep-2012

Lic. No.: 8332

EOG Waskada HZNTL 3-5-1-24 (WPM)
UWI: 102.03-05-001-24W1.00

Main Hole Commenced: 08-Sep-2012
K.B. Elevation: 483.38 m
Intermediate Casing: 139.70 mm @ 1682.00 m with 42.0 t
Finished Drilling: 10-Sep-2012
Total Depth: 1682.00 m
Status: Waiting On Orders (WOO)
Waiting On Orders: 10-Sep-2012

Lic. No.: 8333

EOG Waskada HZNTL A3-5-1-24 (WPM)
UWI: 103.03-05-001-24W1.00

Main Hole Commenced: 05-Sep-2012
K.B. Elevation: 483.31 m
Intermediate Casing: 139.70 mm @ 1672.00 m with 42.0 t
Finished Drilling: 07-Sep-2012
Total Depth: 1672.00 m
Rig Released: 08-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 08-Sep-2012

Lic. No.: 8442

EOG Waskada HZNTL A6-26-1-25 (WPM)
UWI: 102.06-26-001-25W1.00

Status: Completing (COMP)
Completing: 05-Sep-2012

Lic. No.: 8443
EOG Waskada HZNTL B6-26-1-25 (WPM)
UWI: 103.06-26-001-25W1.00

Status: Completing (COMP)
Completing: 09-Sep-2012

Lic. No.: 8515
EOG Waskada HZNTL 3-26-1-25 (WPM)
UWI: 100.03-26-001-25W1.00

Intermediate Casing: 139.70 mm @ 1683.00 m with 42.0 t
Finished Drilling: 03-Sep-2012
Total Depth: 1683.00 m
Rig Released: 05-Sep-2012
Status: Completing (COMP)
Completing: 08-Sep-2012

Lic. No.: 8516
EOG Waskada HZNTL A3-26-1-25 (WPM)
UWI: 102.03-26-001-25W1.00

Status: Completing (COMP)
Completing: 10-Sep-2012

Lic. No.: 8537
Sinclair Unit No. 7 HZNTL 5-15-8-29 (WPM)
UWI: 102.05-15-008-29W1.00

Status: Completing (COMP)
Completing: 08-Sep-2012

Lic. No.: 8540
Sinclair Unit No. 7 Prov. HZNTL A8-14-8-29 (WPM)
UWI: 103.08-14-008-29W1.00

Status: Completing (COMP)
Completing: 06-Sep-2012

Lic. No.: 8661
EOG Waskada HZNTL 11-5-1-24 (WPM)
UWI: 102.11-05-001-24W1.00

Status: Completing (COMP)
Completing: 07-Sep-2012

Lic. No.: 8662
EOG Waskada HZNTL A14-5-1-24 (WPM)
UWI: 103.14-05-001-24W1.00

Status: Completing (COMP)
Completing: 06-Sep-2012

Lic. No.: 8668
Waskada Unit No. 3 HZNTL A16-30-1-25 (WPM)
UWI: 103.16-30-001-25W1.00

Status: Completing (COMP)
Completing: 09-Sep-2012

Lic. No.: 8669
Waskada Unit No. 3 HZNTL B16-30-1-25 (WPM)
UWI: 104.16-30-001-25W1.00

Status: Completing (COMP)
Completing: 10-Sep-2012

Lic. No.: 8680
Waskada Unit No. 7 HZNTL 14-17-1-25 (WPM)
UWI: 102.14-17-001-25W1.00

Status: Completing (COMP)
Completing: 10-Sep-2012

Lic. No.: 8681
Waskada Unit No. 7 HZNTL A14-17-1-25 (WPM)
UWI: 103.14-17-001-25W1.00

Status: Completing (COMP)
Completing: 07-Sep-2012

Lic. No.: 8685
Waskada Unit No. 8 HZNTL 9-7-2-25 (WPM)
UWI: 102.09-07-002-25W1.00

Status: Completing (COMP)
Completing: 08-Sep-2012

Lic. No.: 8712
Tundra East Manson Prov. HZNTL 15-4-13-28 (WPM)
UWI: 100.15-04-013-28W1.00

Status: Completing (COMP)
Completing: 07-Sep-2012

Lic. No.: 8730
Waskada Unit No. 3 HZNTL C16-30-1-25 (WPM)
UWI: 105.16-30-001-25W1.00

Status: Completing (COMP)
Completing: 06-Sep-2012

Lic. No.: 8749
Waskada Unit No. 2 HZNTL 2-35-1-26 (WPM)
UWI: 102.02-35-001-26W1.00

Status: Completing (COMP)
Completing: 05-Sep-2012

Lic. No.: 8750
Waskada Unit No. 2 HZNTL A2-35-1-26 (WPM)
UWI: 103.02-35-001-26W1.00

Status: Completing (COMP)
Completing: 09-Sep-2012

Lic. No.: 8754
EOG Waskada HZNTL 15-24-1-25 (WPM)
UWI: 100.15-24-001-25W1.00

Revision to Report of: 18-Jun-2012
Contractor: Precision Drilling – Rig# 156

Spud Date: 09-Sep-2012
K.B. Elevation: 477.63 m
Surface Casing: 219.11 mm @ 153.00 m with 11.0 t
Intermediate Casing: 139.70 mm @ 1657.00 m with 42.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 10-Sep-2012

Lic. No.: 8765
Waskada Unit No. 2 HZNTL B2-35-1-26 (WPM)
UWI: 104.02-35-001-26W1.00

Status: Completing (COMP)
Completing: 07-Sep-2012

Lic. No.: 8768
South Pierson Unit No. 2 HZNTL 13-19-2-29 (WPM)
UWI: 102.13-19-002-29W1.00

Status: Completing (COMP)
Completing: 05-Sep-2012

Lic. No.: 8769
South Pierson Unit No. 2 HZNTL A13-19-2-29 (WPM)
UWI: 103.13-19-002-29W1.00

Status: Completing (COMP)
Completing: 06-Sep-2012

Lic. No.: 8774
EOG Waskada HZNTL B3-8-1-24 (WPM)
UWI: 104.03-08-001-24W1.00

Status: Completing (COMP)
Completing: 08-Sep-2012

Lic. No.: 8775
EOG Waskada HZNTL B14-5-1-24 (WPM)
UWI: 104.14-05-001-24W1.00

Status: Completing (COMP)
Completing: 09-Sep-2012

Lic. No.: 8784

Tundra Daly Sinclair HZNTL A13-17-8-28 (WPM)
UWI: 102.13-17-008-28W1.00

Revision to Report of: 25-Jun-2012
Contractor: Trinidad Drilling Ltd. – Rig# 9

Spud Date: 07-Sep-2012
K.B. Elevation: 500.68 m
Surface Casing: 244.50 mm @ 140.00 m with 13.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 10-Sep-2012

Lic. No.: 8785

EOG Waskada HZNTL 4-22-1-25 (WPM)
UWI: 102.04-22-001-25W1.00

Revision to Report of: 25-Jun-2012
Contractor: Precision Drilling – Rig# 156

Spud Date: 05-Sep-2012
K.B. Elevation: 476.24 m
Surface Casing: 219.11 mm @ 153.00 m with 11.0 t
Intermediate Casing: 139.70 mm @ 1657.00 m with 42.0 t
Finished Drilling: 08-Sep-2012
Total Depth: 1657.00 m
Rig Released: 09-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Sep-2012

Lic. No.: 8786

Tundra East Manson Prov. HZNTL 5-11-13-28 (WPM)
UWI: 100.08-11-013-28W1.00 – Stratigraphic Testhole

Status: Abandoned Stratigraphic Test Hole (ABD STH)
Abd Stratigraphic Test Hole: 05-Sep-2012

UWI: 100.05-11-013-28W1.02 – Horizontal Section

Intermediate Casing: 177.80 mm @ 782.00 m with 10.0 t
Kick-Off Date: 06-Sep-2012
Kick-Off Point: 782.00 m
Finished Drilling: 09-Sep-2012
Total Depth: 2189.00 m
Rig Released: 10-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Sep-2012

Lic. No.: 8787

Tundra East Manson HZNTL 10-8-13-28 (WPM)
UWI: 100.09-08-013-28W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 10-Sep-2012

Lic. No.: 8793
Red Beds Pierson HZNTL 3-19-2-28 (WPM)
UWI: 100.03-19-002-28W1.00

Spud Date: 01-Sep-2012
K.B. Elevation: 470.31 m
Surface Casing: 219.10 mm @ 135.00 m with 10.0 t
Intermediate Casing: 139.70 mm @ 2079.00 m with 29.0 t
Finished Drilling: 05-Sep-2012
Total Depth: 2079.00 m
Rig Released: 06-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Sep-2012

Lic. No.: 8802
Sinclair Unit No. 8 HZNTL 16-33-7-29 (WPM)
UWI: 102.16-33-007-29W1.00

Spud Date: 27-Aug-2012
K.B. Elevation: 526.11 m
Surface Casing: 244.50 mm @ 139.00 m with 15.0 t
Intermediate Casing: 177.80 mm @ 1112.00 m with 19.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 10-Sep-2012

Lic. No.: 8804
Tundra Daly Sinclair HZNTL 5-17-10-28 (WPM)
UWI: 100.05-17-010-28W1.00

Spud Date: 10-Sep-2012
K.B. Elevation: 517.37 m
Surface Casing: 244.50 mm @ 141.00 m with 14.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 10-Sep-2012

Lic. No.: 8808
Tundra Daly Sinclair HZNTL A12-26-10-29 (WPM)
UWI: 102.12-26-010-29W1.00

Intermediate Casing: 139.70 mm @ 840.91 m with 6.5 t
Finished Drilling: 07-Sep-2012
Total Depth: 2120.00 m
Rig Released: 08-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 08-Sep-2012

Lic. No.: 8809
Waskada Unit No. 7 Prov. HZNTL C3-20-1-25 (WPM)
UWI: 105.03-20-001-25W1.00

Status: Completing (COMP)
Completing: 05-Sep-2012

Lic. No.: 8823
Tundra Daly Sinclair HZNTL A3-3-8-28 (WPM)
UWI: 102.03-03-008-28W1.00

Intermediate Casing: 139.70 mm @ 2334.00 m with 49.8 t
Finished Drilling: 06-Sep-2012
Total Depth: 2334.00 m
Rig Released: 07-Sep-2012

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 07-Sep-2012

Lic. No.: 8827

EOG Coulter Prov. HZNTL A6-28-1-27 (WPM)
UWI: 102.06-28-001-27W1.00

Status: Completing (COMP)
Completing: 05-Sep-2012

Lic. No.: 8828

EOG Coulter Prov. HZNTL B6-28-1-27 (WPM)
UWI: 103.06-28-001-27W1.00

Status: Completing (COMP)
Completing: 06-Sep-2012

Lic. No.: 8833

Penn West Waskada HZNTL B15-26-1-26 (WPM)
UWI: 104.15-26-001-26W1.00

Status: Completing (COMP)
Completing: 09-Sep-2012

Lic. No.: 8846

Melita Pierson HZNTL 5-26-1-28 (WPM)
UWI: 100.05-26-001-28W1.00

Status: Completing (COMP)
Completing: 10-Sep-2012

Lic. No.: 8865

Kinwest 08 Mariner Birdtail HZNTL A15-19-16-27 (WPM)
UWI: 102.15-19-016-27W1.00

Status: Completing (COMP)
Completing: 05-Sep-2012

Lic. No.: 8879

CPEC Elkhorn HZNTL 3-28-11-28 (WPM)
UWI: 100.03-28-011-28W1.00

Please note revised well name and UWI
Licenced as horizontal well to 3-28-11-28
Ran into difficulties while drilling was junked and abandoned

Spud Date: 03-Sep-2012
K.B. Elevation: 504.60 m
Finished Drilling: 03-Sep-2012
Total Depth: 42 m
Rig Released: 05-Sep-2012
Status: Junked and Abandoned (ABD J)
Junked and Abandoned: 05-Sep-2012

Lic. No.: 8880
EOG Waskada HZNTL 3-5-1-24 (WPM)
UWI: 105.03-05-001-24W1.00

Revision to Report of: 04-Sep-2012

Status: Location (LOC)
Location: 10-Sep-2012

Lic. No.: 8892
Legacy Pierson Prov. HZNTL 2-24-1-28 (WPM)
UWI: 100.02-24-001-28W1.00

Spud Date: 25-Aug-2012
K.B. Elevation: 459.48 m
Surface Casing: 219.10 mm @ 157.00 m with 11.0 t
Intermediate Casing: 139.70 mm @ 2281.88 m with 53.0 t
Finished Drilling: 31-Aug-2012
Total Depth: 2281.00 m
Rig Released: 01-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Sep-2012

Lic. No.: 8898
EOG Pierson Prov. HZNTL A6-34-1-28 (WPM)
UWI: 102.06-34-001-28W1.00

Revision to Report of: 13-Aug-2012
Contractor: Precision Drilling – Rig# 191

Spud Date: 04-Sep-2012
K.B. Elevation: 464.84 m
Surface Casing: 219.10 mm @ 152.00 m with 11.0 t
Intermediate Casing: 139.70 mm @ 1690.00 m with 37.0 t
Finished Drilling: 07-Sep-2012
Total Depth: 1690.00 m
Rig Released: 08-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 08-Sep-2012

Lic. No.: 8899
EOG Pierson Prov. HZNTL B6-34-1-28 (WPM)
UWI: 103.06-34-001-28W1.00

Revision to Report of: 13-Aug-2012
Contractor: Precision Drilling – Rig# 191

Spud Date: 08-Sep-2012
K.B. Elevation: 464.82 m
Surface Casing: 219.10 mm @ 152.00 m with 11.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 10-Sep-2012

Lic. No.: 8904
Tundra Daly Sinclair HZNTL 5-2-9-28 (WPM)
UWI: 100.05-02-009-28W1.00

Rig Released: 03-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Sep-2012

Lic. No.: 8906

Legacy Pierson Prov. HZNTL 1-29-1-28 (WPM)
UWI: 100.01-29-001-28W1.00

Intermediate Casing: 139.70 mm @ 2304.00 m with 52.0 t
Finished Drilling: 08-Sep-2012
Total Depth: 2304.00 m
Rig Released: 09-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Sep-2012

Lic. No.: 8913

Kinwest 08 Mariner Birdtail HZNTL 6-8-16-27 (WPM)
UWI: 100.06-08-016-27W1.00

Revision to Report of: 20-Aug-2012
Contractor: Bonanza Drilling Inc. – Rig# 2

Surface Casing: 244.50 mm @ 149.50 m with 15.0 t
Intermediate Casing: 177.80 mm @ 633.00 m with 11.5 t
Finished Drilling: 10-Sep-2012
Total Depth: 1868.00 m
Status: Waiting On Orders (WOO)
Waiting On Orders: 10-Sep-2012

Lic. No.: 8915

Legacy Coulter HZNTL A4-19-1-27 (WPM)
UWI: 102.04-19-001-27W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 10-Sep-2012

Lic. No.: 8918

Fort Calgary East Manson Prov. HZNTL A5-29-13-28 (WPM)
UWI: 102.05-29-013-28W1.00

Revision to Report of: 27-Aug-2012
Contractor: Precision Drilling – Rig# 409

Intermediate Casing: 177.80 mm @ 975.90 m with 22.0 t
Finished Drilling: 04-Sep-2012
Total Depth: 1796.00 m
Status: Waiting On Orders (WOO)
Waiting On Orders: 10-Sep-2012

Lic. No.: 8922

CNRL Pierson Prov. HZNTL 3-11-2-29 (WPM)
UWI: 102.03-11-002-29W1.00

Revision to Report of: 27-Aug-2012
Contractor: Champion Drilling Ltd. – Rig# 351

Intermediate Casing: 139.70 mm @ 1795.00 m with 46.5 t
Finished Drilling: 05-Sep-2012
Total Depth: 1795.00 m
Rig Released: 06-Sep-2012
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Sep-2012

Lic. No.: 8928 Fort Calgary South McAuley 3-12-14-29 (WPM)
UWI: 100.03-12-014-29W1.00

Spud Date: 07-Sep-2012
K.B. Elevation: 497.63 m
Surface Casing: 177.80 mm @ 134.00 m with 8.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 10-Sep-2012

Lic. No.: 8931 Tundra Daly Sinclair HZNTL 4-15-9-28 (WPM)
UWI: 102.04-15-009-28W1.00

Spud Date: 04-Sep-2012
K.B. Elevation: 490.69 m
Surface Casing: 244.50 mm @ 141.00 m with 13.0 t
Intermediate Casing: 177.80 mm @ 984.50 m with 16.0 t
Finished Drilling: 09-Sep-2012
Total Depth: 2368.00 m
Status: Waiting On Orders (WOO)
Waiting On Orders: 10-Sep-2012

Lic. No.: 8940 Legacy Pierson HZNTL A8-8-2-28 (WPM)
UWI: 102.08-08-002-28W1.00

Licence Issued: 05-Sep-2012
Licensee: LEGACY OIL AND GAS INC.
Mineral Rights: LEGACY OIL AND GAS INC.
Contractor: Ensign Canadian/Big Sky Drilling - Rig# 650
Surface Location: 08A-07-02-28
Co-ords: 421.00m (N) of (S) boundary of Sec. 7
60.00m (W) of (E) boundary of Sec. 7
Grd Elev: 460.80 m
Proj. TD: 2467 m (Triassic)
Field: Pierson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8941 Legacy Coulter HZNTL A1-19-1-27 (WPM)
UWI: 102.01-19-001-27W1.00

Licence Issued: 05-Sep-2012
Licensee: LEGACY OIL AND GAS INC.
Mineral Rights: LEGACY OIL AND GAS INC.
Contractor: Ensign Canadian/Big Sky Drilling - Rig# 650
Surface Location: 01B-30-01-27
Co-ords: 60.26m (N) of (S) boundary of Sec. 30
236.17m (W) of (E) boundary of Sec. 30
Grd Elev: 453.27 m
Proj. TD: 2467 m (Triassic)
Field: Coulter
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8942

Fort Calgary Manson HZNTL 1-21-13-28 (WPM)
UWI: 100.01-21-013-28W1.00

Licence Issued: 07-Sep-2012
Licensee: Fort Calgary Resources Ltd.
Mineral Rights: Fort Calgary Resources Ltd.
Contractor: Precision Drilling - Rig# 409
Surface Location: 01D-20-13-28
Co-ords: 360.00m (N) of (S) boundary of Sec. 20
115.00m (W) of (E) boundary of Sec. 20
Grd Elev: 490.76 m
Proj. TD: 2295.83 m (Devonian)
Field: Manson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8943

Fort Calgary Manson HZNTL 5-1-14-29 (WPM)
UWI: 100.05-01-014-29W1.00

Licence Issued: 07-Sep-2012
Licensee: Fort Calgary Resources Ltd.
Mineral Rights: Fort Calgary Resources Ltd.
Contractor: Terroco Drilling Ltd. - Rig# 9
Surface Location: 05C-06-14-28
Co-ords: 615.07m (N) of (S) boundary of Sec. 6
77.64m (E) of (W) boundary of Sec. 6
Grd Elev: 491.60 m
Proj. TD: 2184.1 m (Devonian)
Field: Manson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8944

Fort Calgary Manson HZNTL 13-1-14-29 (WPM)
UWI: 100.13-01-014-29W1.00

Licence Issued: 07-Sep-2012
Licensee: Fort Calgary Resources Ltd.
Mineral Rights: Fort Calgary Resources Ltd.
Contractor: Terroco Drilling Ltd. - Rig# 9
Surface Location: 13B-06-14-28
Co-ords: 217.27m (S) of (N) boundary of Sec. 6
70.00m (E) of (W) boundary of Sec. 6
Grd Elev: 489.08 m
Proj. TD: 2161.78 m (Devonian)
Field: Manson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8945

Legacy Coulter HZNTL 1-32-1-27 (WPM)
UWI: 100.01-32-001-27W1.00

Licence Issued: 07-Sep-2012
Licensee: LEGACY OIL AND GAS INC.
Mineral Rights: LEGACY OIL AND GAS INC.
Contractor: Ensign Canadian/Big Sky Drilling - Rig# 650
Surface Location: 01A-31-01-27
Co-ords: 190.00m (N) of (S) boundary of Sec. 31
50.00m (W) of (E) boundary of Sec. 31
Grd Elev: 452.78 m
Proj. TD: 2467.5 m (Triassic)
Field: Coulter
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8946

EOG Pierson HZNTL 9-4-2-28 (WPM)
UWI: 100.09-04-002-28W1.00

Licence Issued: 07-Sep-2012
Licensee: EOG RESOURCES CANADA INC.
Mineral Rights: EOG RESOURCES CANADA INC.
Contractor: Precision Drilling (1987) Ltd. - Rig# 195
Surface Location: 06D-04-02-28
Co-ords: 645.08m (N) of (S) boundary of Sec. 4
670.94m (E) of (W) boundary of Sec. 4
Grd Elev: 455.16 m
Proj. TD: 1660 m (Triassic)
Field: Pierson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8947

CPEC South McAuley HZNTL 13-24-14-29 (WPM)
UWI: 100.13-24-014-29W1.00

Licence Issued: 07-Sep-2012
Licensee: Crescent Point Energy
Mineral Rights: Crescent Point Energy
Contractor: Precision Drilling - Rig# 205
Surface Location: 13C-19-14-28
Co-ords: 45.00m (S) of (N) boundary of Sec. 19
70.00m (E) of (W) boundary of Sec. 19
Grd Elev: 476.74 m
Proj. TD: 2144 m (Mississippian)
Area: South McAuley
Classification: EXPLORATORY (OUTPOST)
Status: Location(LOC)

Lic. No.: 8948

Red River Daly Sinclair HZNTL 5-15-7-29 (WPM)
UWI: 100.05-15-007-29W1.00

Licence Issued: 07-Sep-2012
Licensee: Red River Oil Inc
Mineral Rights: Red River Oil Inc
Contractor: To Be Determined - Rig# 0
Surface Location: 05C-14-07-29
Co-ords: 625.00m (N) of (S) boundary of Sec. 14
60.00m (E) of (W) boundary of Sec. 14
Grd Elev: 513.27 m
Proj. TD: 2514 m (Devonian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8949

Red River Daly Sinclair HZNTL 12-15-7-29 (WPM)
UWI: 100.12-15-007-29W1.00

Licence Issued: 07-Sep-2012
Licensee: Red River Oil Inc.
Mineral Rights: Red River Oil Inc.
Contractor: To Be Determined - Rig# 0
Surface Location: 13B-14-07-29
Co-ords: 402.43m (S) of (N) boundary of Sec. 14
59.74m (E) of (W) boundary of Sec. 14
Grd Elev: 514.13 m
Proj. TD: 2526 m (Devonian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8950

Waskada Unit No. 6 Prov. HZNTL 6-12-1-26 (WPM)
UWI: 102.06-12-001-26W1.00

Licence Issued: 07-Sep-2012
Licensee: Red Beds Resources Limited
Mineral Rights: Red Beds Resources Limited
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surface Location: 12A-07-01-25
Co-ords: 744.69m (S) of (N) boundary of Sec. 7
385.25m (E) of (W) boundary of Sec. 7
Grd Elev: 463.67 m
Proj. TD: 2382.3 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8951

EOG Pierson Prov. DIR 1-11-2-28 (WPM)
UWI: 102.01-11-002-28W1.00

Licence Issued: 07-Sep-2012
Licensee: EOG RESOURCES CANADA INC.
Mineral Rights: EOG RESOURCES CANADA INC.
Contractor: Precision Drilling (1987) Ltd. - Rig# 195
Surface Location: 16D-02-02-28
Co-ords: 50.00m (S) of (N) boundary of Sec. 2
70.00m (W) of (E) boundary of Sec. 2
Grd Elev: 455.39 m
Proj. TD: 1066 m (Mississippian)
Field: Pierson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8952

Tundra Daly Sinclair HZNTL 16-36-10-29 (WPM)
UWI: 100.16-36-010-29W1.00

Licence Issued: 07-Sep-2012
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: CanElson Drilling Inc. - Rig# 28
Surface Location: 16A-35-10-29
Co-ords: 222.00m (S) of (N) boundary of Sec. 35
60.00m (W) of (E) boundary of Sec. 35
Grd Elev: 520.57 m
Proj. TD: 2376.7 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8953

Tundra Daly Sinclair HZNTL 14-24-10-29 (WPM)
UWI: 100.14-24-010-29W1.00

Licence Issued: 07-Sep-2012
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: CanElson Drilling Inc. - Rig# 28
Surface Location: 16A-23-10-29
Co-ords: 230.00m (S) of (N) boundary of Sec. 23
60.00m (W) of (E) boundary of Sec. 23
Grd Elev: 522.01 m
Proj. TD: 1653.7 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 8954

Tundra Daly Sinclair HZNTL 8-21-10-29 (WPM)
UWI: 100.08-21-010-29W1.00

Licence Issued: 07-Sep-2012
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: CanElson Drilling Inc. - Rig# 28
Surface Location: 08A-20-10-29
Co-ords: 500.40m (N) of (S) boundary of Sec. 20
74.48m (W) of (E) boundary of Sec. 20
Grd Elev: 532.74 m
Proj. TD: 2422.1 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

WELL NAME CHANGES

Lic. No. 8879	From:	CPEC Elkhorn HZNTL 3-28-11-28 (WPM)
	To:	CPEC Elkhorn 3-23-11-28 (WPM)